



AST WEEKLY FACILITY INSPECTION FORM

Check the appropriate box for each item. Comment on any response that needs explanation.
 Further description or comments should be attached on a separate sheet of paper if necessary.

Facility	Boiler Plant _____	Dedmon Center _____		Facilities _____
Condition	Yes	No	Comments	
Containment dike or berm in satisfactory condition				
Containment area free of standing water or oil				
Gate valves used for emptying containment secured				
Containment area/base free of weeds & debris				
Tank surface free from rust & other deterioration				
Ground around tanks & transfer area free of leakage				
Leak detection equipment in satisfactory condition				
Separator or drainage tank in satisfactory condition				
Tank water bottom draw offs not in use are secured				
Tank fill valves no in use are secured				
Valves are free of leakage or deterioration				
Inlet and outlet piping & flanges free from leakage				
All tank gauges are operational				
Inspectors Signature:		Date:		